




# Commissioning, Calibration, and Interfaces



Procedure and agenda  
for installation

Commissioning and  
Calibration

Slow control/Interface


Summary

Oct 17<sup>th</sup> 13

# Procedure and agenda for installation


Commissioning,  
Calibration, and  
Interfaces  
Oct 17<sup>th</sup> 13

F.-X. Girod



	12/13	01/14	02/14	03/14	04/14	05/14	06/14	07/14	08/14	09/14
Crystal refurbishment	→	→	→							
ECal assembly			→	→	→	→	→			
Test and calibration							→	→	→	
Installation								→	→	→

- Schedule for ECal construction allows it to be ready by end of Aug 2014
- Beamline and SVT installed and commissioned by the beginning of Sep 14
- Installation is planned for Sep 2014



Procedure and agenda  
for installation


Commissioning and  
Calibration

Slow control/Interface


Summary

# Procedure and agenda for installation


Side view :



Vacuum chamber :



- SVT installed and aligned
- ECal vacuum chamber
- Vacuum system pumped down and SVT cooled
- Check SVT operation
- ECal weight supported by PS magnet
- Mounting system adjustable horizontally and vertically





## Commissioning and Calibration of the ECal complementary steps

- LED monitoring system
- MIP from cosmic muons
- Track-based calibration using the SVT, not covered in this talk
- Neutral pion invariant mass reconstruction

ECal calibration must be reasonably known early on, as a first set of calibration constant enters into the trigger logic.

The final ECal calibration can improve the  $e^+e^-$  invariant mass resolution, thus extending the reach.

Procedure and agenda  
for installation


Commissioning and  
Calibration

Slow control/Interface





Summary

# Commissioning and Calibration

## LED monitoring system



- Existing CLAS12 Forward Tagger design
- Each LED pulsed by a dedicated fast driver
- Controller is EPICS compliant



Procedure and agenda  
for installation

Commissioning and  
Calibration



Slow control/Interface

Summary

# Commissioning and Calibration

## LED monitoring system

- LED board mounted inside the thermal enclosure on the front side
- Critical for cabling test and general debugging during commissioning
- Gain matching, linearity, timing synchronization
- Bicolor LED :
  - Blue for transmission/radiation damage only
  - Red is less sensitive to radiation damage, APD gain monitoring
- With an estimate of  $n_{phe}/MeV$ , and using photostatistics, can provide a first estimate of absolute calibration



Procedure and agenda  
for installation



Commissioning and  
Calibration

Slow control/Interface



Summary

# Commissioning and Calibration

## Cosmic muon calibration



- Trigger by external coincident counters
- Possibility of self trigger with pattern recognition
- About 15 MeV deposition, results with 10x10 APDs at 18 °C
- Deposited charge versus time
- Integrated charge shows separated peak after time cut
- Fit the MIP peak position with Landau  $\otimes$  Gauss + exponential
- Peak position  $23.1 \pm 0.2$  pC



Procedure and agenda  
for installation

Commissioning and  
Calibration


Slow control/Interface

Summary


# Commissioning and Calibration

## Neutral pion invariant mass


Mass Reconstruction




Energy Reconstruction



Hits in the calorimeter



- Generated energy flat between 0.3 and 1.7 GeV (2.2 GeV run)
- Standard target position
- Simulations without background
- SVT veto ?



Procedure and agenda  
for installation


Commissioning and  
Calibration

Slow control/Interface

Summary



# ECal calibration performances



CLAS12 Forward tracker  
simulated energy resolution  
ECal should be very similar

Procedure and agenda  
for installation


Commissioning and  
Calibration

Slow control/Interface

Summary

$E_{\text{beam}}$ (GeV)	B (T)	$\delta p/p$ (%)	$\delta\theta, \phi$ (mrad)	$\delta m_{A'}^2 / m_{A'}^2$ (%)
1.1	0.25	7.7	2.7	11.6
2.2	0.5	4.4	1.4	6.9-9.9
6.6	1.5	2.5	0.8	3.8-4.8

$$\delta m_{A'}^2 \approx m_{A'}^2 \sqrt{2 \left(\frac{\delta p}{p}\right)^2 + 2(\delta\theta)^2}$$



Procedure and agenda  
for installation

Commissioning and  
Calibration


Slow control/Interface

Summary

## Slow control/Interface

Using Experimental Physics and Industrial Control System (EPICS) standard at JLab

- High voltage  
CAEN modules in SY1257 chassis  
IOC and GUIs flexible enough to accomodate readily grouping changes
- Low voltage  
Currently no external control/monitoring
- Temperature  
Omega thermocouples and RS-485 readout modules  
No remote control/monitoring of the chiller
- Scalers  
Existing ROOT interface with FADC readout
- Vacuum in the ECal chamber



# Summary



- Check one layer of crystal APD connection before installing next layer
- Bicolor LED monitoring for gain matching, linearity, timing
  - blue : transmission/radiation damage
  - red : APD gain monitoring
- New APDs will allow for cosmic muon calibration point
- Full instrumentation and test with LED and cosmic muons in the lab
- ECal installation ready in Sept 2014
- Luminosity scan for trigger dead-time
- Photon pair invariant mass  $\pi^0$  calibration
- Can potentially contribute to HPS "bump hunt" reach
- Most slow control already exist
- EPICS IOC and GUI flexibility for later changes

Procedure and agenda  
for installation

Commissioning and  
Calibration

Slow control/Interface

Summary