

BC2, L2, L3 Installation

- | | |
|---------------------------------|-----------------|
| ■ Scope of next installation | Paul Emma |
| ■ Installation Readiness Review | Richard Boyce |
| ■ Installation Schedule | Ponce Rodriguez |
| ■ Installation preparations | Mario Ortega |

LCLS Readiness for Installation Review

September 2007 Downtime, March 15?, 2007

- Objectives
- Overall Schedule
- Issues and concerns
- Documentation Status
- Product assurance and safety
- Identification of residual risk items
- Open items and plans for close-out

LCLS Readiness for Installation Review

- Project Staff are identified for the September down work
- September Downtime Description
- Installation Documentation
- Identify procedures necessary for safe operation
- Detailed Schedule
- Identify equipment and systems having safety importance

Integrated Controls Schedule

- We need an integrated Controls BC2 installation schedule to include in Boyce's over all plan
- Each controls sub-system needs to develop a schedule and I will merge them
- Schedule
 - March 9 – Sub-system draft schedule available
 - March 12-13 – Integrate Controls schedule
 - March 13 COB to Richard Boyce