

DRAFT 1 LCLS S24 to BTH W CABLE PLANT PH3

ID	Task Name	Duration	Start	Finish	2007												Jan
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
1	START - DRAFT	0 days	Thu 2/1/07	Thu 2/1/07	◆ 2/1												
2	LCLS SEC. 24 TO BTH WEST CABLE PLANT	208 days	Thu 2/1/07	Tue 11/20/07	▶												
3	S24 Racks Layout	20 days	Thu 2/1/07	Wed 2/28/07		■											
4	B005, BSY, BTH W Racks Layout	20 days	Wed 2/14/07	Tue 3/13/07		■											
5	S24 Tray Design	22 days	Mon 2/12/07	Tue 3/13/07		■											
6	B005, BSY, BTH W Tray Design	20 days	Tue 2/27/07	Mon 3/26/07			■										
7	S24 Tray Layouts	35 days	Tue 2/20/07	Mon 4/9/07			■										
8	B005, BSY, BTH W Tray Layout	40 days	Wed 2/28/07	Tue 4/24/07			■										
9	TRAY DESIGN AND LAYOUT COMPLETE	0 days	Tue 4/24/07	Tue 4/24/07				◆ 4/24									
10	EQ SEISMIC REVIEW	7 days	Mon 4/2/07	Tue 4/10/07			■										
11	DC and I&C Rack Profiles	76 days	Mon 2/12/07	Mon 5/28/07			■										
12	DC and I&C Block Wiring Diagrams	76 days	Mon 2/12/07	Mon 5/28/07			■										
13	CAPTAR DC and I&C Cable Documentation	70 days	Tue 2/20/07	Mon 5/28/07			■										
14	Bid Package Prep: Technical Specs, Schedule	46 days	Mon 4/2/07	Mon 6/4/07				■									
15	DOCUMENTATION COMPLETE	0 days	Mon 6/4/07	Mon 6/4/07					◆ 6/4								
16	DESIGN REVIEW: Technical Specs & Drawings	7 days	Mon 5/21/07	Tue 5/29/07					■								
17	ES&H/ESC REVIEW	14 days	Mon 5/28/07	Thu 6/14/07						■							
18	Cable Tray Purchasing	46 days	Mon 4/2/07	Mon 6/4/07				■									
19	DC Cables and Connectors Purchasing	91 days	Mon 3/19/07	Mon 7/23/07				■									
20	I&C Cables and Connectors Purchasing	91 days	Mon 3/19/07	Mon 7/23/07				■									
21	Rack Purchasing	66 days	Mon 3/5/07	Mon 6/4/07			■										
22	Rack Assembly	42 days	Tue 6/5/07	Wed 8/1/07						■							
23	PURCHASING AND ASSEMBLY COMPLETE	0 days	Tue 7/24/07	Tue 7/24/07							◆ 7/24						
24	BID PROCESS	46 days	Mon 6/18/07	Mon 8/20/07						■							
25	INSTALLATION	70 days	Tue 8/14/07	Tue 11/20/07								▶					
26	Rack Installation In Gallery	5 days	Tue 8/14/07	Mon 8/20/07								■					
27	Gallery Cable Tray Installation	15 days	Tue 8/21/07	Mon 9/10/07								■					
28	Penetration Conduits Installation	5 days	Tue 9/11/07	Mon 9/17/07									■				
29	LINAC Cable Tray Installation	15 days	Thu 8/23/07	Wed 9/12/07								■					
30	DC Cable Installation	18 days	Thu 9/13/07	Mon 10/8/07									■				
31	I&C Cable Installation	18 days	Tue 10/9/07	Thu 11/1/07										■			
32	DC Cable Termination	10 days	Tue 10/9/07	Mon 10/22/07										■			
33	I&C Cable Termination	15 days	Tue 10/23/07	Mon 11/12/07											■		
34	Cable Tagging & Testing	5 days	Tue 11/13/07	Mon 11/19/07												■	
35	FINAL INSPECTION	0 days	Tue 11/20/07	Tue 11/20/07												◆ 11/20	
36	SUBSTANTIAL COMPLETION	0 days	Fri 11/30/07	Fri 11/30/07												◆ 11/30	

Project: LCLS PH3 R1 - P. Rodriguez
Date: Tue 2/20/07

Task

Progress

Milestone

Summary

■

◆

▶

Rolled Up Task

Rolled Up Milestone

Rolled Up Progress

External Tasks

■

◆

▶

Rolled Up Task

Rolled Up Milestone

Rolled Up Progress

External Tasks

■

◆

▶

Project Summary

Split

Rolled Up Split

External Milestone

▶

◆

Deadline

Page 1