

ID	Task Name	Start	Finish	% Complete	May 2006							June 2006							July 2006							August 2006							September 2006																				
					1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29																				
1	<b>Environmental Test</b>	5/11/06	9/19/06	83%																																																	
2	Deliver LAT	5/11/06	5/14/06	100%																																																	
3	Offload LAT & Set-up	5/15/06	5/16/06	100%																																																	
4	CPT	5/17/06	5/17/06	100%																																																	
5	Install FSW B0-6-9	5/22/06	5/24/06	100%																																																	
6	Pre Environmental Test Review (PER)	5/25/06	5/25/06	100%																																																	
7	<b>Sine Vibe Test</b>	5/24/06	6/7/06	100%																																																	
35	<b>Radiator Installation</b>	6/8/06	6/14/06	100%																																																	
45	EMI/EMC Test Readiness Review (TRR)	6/9/06	6/9/06	100%																																																	
46	<b>EMI/EMC Test</b>	6/8/06	6/30/06	100%																																																	
65	Acoustic Test Readiness Review (TRR)	6/28/06	6/28/06	100%																																																	
66	Empty Chamber run	6/26/06	6/26/06	100%																																																	
67	Acoustic Test Prep/Checkout	6/26/06	6/26/06	100%																																																	
68	<b>Acoustic Test</b>	6/30/06	7/1/06	100%																																																	
73	Pre TVAC Calibrations	7/3/06	7/5/06	100%																																																	
74	PBC Load	7/6/06	7/7/06	100%																																																	
75	EMI Retest - CS102	7/10/06	7/11/06	100%																																																	
76	TVAC Test Readiness Review (TRR)	7/12/06	7/12/06	100%																																																	
77	<b>TVAC</b>	7/5/06	9/8/06	86%																																																	
78	LAT Prep/Check-out/MLI	7/5/06	7/11/06	100%																																																	
79	Rotate	7/12/06	7/12/06	100%																																																	
80	Blanketing, Lift to Trolley, STE Install	7/13/06	7/13/06	100%																																																	
81	LAT 80x	7/15/06	7/15/06	100%																																																	
82	LTCDB, SBC Upload	7/16/06	7/17/06	100%																																																	
83	LAT CPT, LAT80x, Config checks	7/18/06	7/22/06	100%																																																	
84	Repeat Chamber background run	7/21/06	7/25/06	100%																																																	
85	Move into Chamber	7/25/06	7/25/06	100%																																																	
86	TVAC Cabling / Checkout	7/26/06	7/28/06	100%																																																	
87	TVAC Open Door CPT	7/27/06	7/27/06	100%																																																	
88	TVAC Door Close Review	7/27/06	7/27/06	100%																																																	
89	Chamber pump down	7/28/06	7/28/06	100%																																																	
90	Pre-bake	7/29/06	7/29/06	100%																																																	
91	Bake-out	7/30/06	7/30/06	100%																																																	
92	Hot Operational thermal balance	7/31/06	8/1/06	100%																																																	
93	<b>Hot Operational TCS Testing</b>	8/2/06	8/12/06	100%																																																	

