

TESTS OF THE HPS PREAMPLIFIERS

G CHARLES, E WANLIN and E RAULY, HPS meeting, april, 14, 2014



INTRODUCTION





PREAMPLIFIERS'S STATUS

- 442 preamplifiers needed for the calorimeter
- 468 preamplifiers tested and working
- 26 preamplifiers as spares (about 6%)
- 2 preamplifiers will stay at IPN Orsay : N055 is a reference preamplifier (cf october 2013 document) and the 467-red has a destroyed Kapton
- 45 preamplifiers are missing compared to DVCS IC calorimeter experiment
- Some preamplifiers are probably at INFN-Genova
- Some preamplifiers are probably at JLAB

• The modification of the preamplifiers concerns 2 transistors (Q1 = Q2 = BFR182) and passive components (R13 = 560Ω , R12 = 220Ω , R17 = 560Ω , R16 = NC and C2 = NC)

• The repair of preamplifiers (about 10) concerns operational amplifiers (M2 = OPA658 or OPA694), destroyed capacitances and Kapton (probably due to short circuits)



TEST BENCH







RESULTS (1) : GAIN



- Mean gain = 0.63 V/pC
- Standard deviation = 0.0073 V/pC or 1.16 %
- With a MATLAB program, we can identify the gains by groups
- Output dynamic for 4.2 GeV input
 = 1.9V

Preamplifiers 464-red and 467-red



RESULTS (2) :INTEGRATED GAIN



- Measurement of the output charge with an oscilloscope (50 Ω input impedance)
- Mean gain = 224.27 pC/pC
- •Standard deviation = 2.08 pC/pC or 0.93 %

•Gain superior to 230 for preamplifiers ×187, N213 and N273

• Output charge for 4.2 GeV input = 672 pC



RESULTS (3) : NOISE



- Mean input noise without APD = 3 MeV-FWHM
- Standard deviation = 0.08 MeV FWHM or 2.6 %

Mean input noise with 220 pF
 capacitance (APD capacitance =
 270 pF) = 4.4 MeV-FWHM