

L0 Hybrid Production

Hybrid Results

Hybrid #	Received	Passive Components Loaded / Cleaned	Sent to UCSC	HV Test	APV25s Loaded	Wirebonded	Tested	Results	Sent to SLAC	Bias Foil Attached	Part of Module	Location	Notes
0	02/2018	02/2018 (LS)	12/19 /2018 (CB)	???	12/19/2018 (FM)	12/20/2018 (FM)	12/20/2018 (AS/CB)	???	01/16 /2019 (CB)	NA	0 (gimp)		
1	02/24/2019	02/25/2019 (CB)	02/26 /2019 (CB)	03/13 /2019 (AS)	YES, date unknown (AS)	YES, date unknown (AS)	03/01/2019 (AS)	UCSC	03/01 /2019 (CB)	03/05/2019 (TKN)	1	L0M01	
2	02/25/2019	02/25/2019 (CB)	02/26 /2019 (CB)	03/13 /2019 (AS)	YES, date unknown (AS)	YES, date unknown (AS)	03/01/2019 (AS)	UCSC	03/01 /2019 (CB)	03/05/2019 (CB)	2	L0M02	
3	02/27/2019	02/28/2019 (CB)	03/01 /2019 (CB)	03/15 /2019 (AS)	YES, date unknown (AS)	04/01/2019 (FM)	04/01/2019 (AS)	UCSC	04/02 /2019 (CB)		3	L0M03	
4	02/27/2019	02/28/2019 (CB)	03/01 /2019 (CB)	03/01 /2019 (AS)	03/04/2019 (FM)	03/05/2019 (FM)	03/05/2019 (AS)	UCSC	03/08 /2019 (CB)	03/10/19 (TKN)	4	L0M04	
5	02/27/2019	02/28/2019 (CB)	03/01 /2019 (CB)	03/01 /2019 (AS)	03/04/2019 (FM)	03/05/2019 (FM)	03/06/2019 (AS)	UCSC	03/08 /2019 (CB)	03/10/19 (TKN)		SLAC	Damaged chips/bonds during sensor attachment. Needs rebonding and possibly chip rework.
6	02/27/2019	02/28/2019 (CB)	03/01 /2019 (CB)	03/01 /2019 (AS)	03/04/2019 (FM)	03/05/2019 (FM)	03/06/2019 (AS)	UCSC	03/08 /2019 (CB)			SLAC	Pigtail must be redone, some wire are too short
7	02/27/2019	02/28/2019 (CB)	03/01 /2019 (CB)	03/01 /2019 (AS)	03/04/2019 (FM)	03/06/2019 (FM)	03/06/2019 (AS)	UCSC	03/08 /2019 (CB)	03/10/19 (TKN)	7	L0M07	
8	02/27/2019	02/28/2019 (CB)	03/01 /2019 (CB)	03/01 /2019 (AS)	03/04/2019 (FM)	03/06/2019 (FM)	03/06/2019 (AS)	UCSC	03/08 /2019 (CB)	03/10/19 (TKN)	8	L0M08	
9	02/27/2019	02/28/2019 (CB)	03/01 /2019 (CB)	03/01 /2019 (AS)	03/04/2019 (FM)	03/06/2019 (FM)	03/08/2019 (AS)	UCSC	03/08 /2019 (CB)	03/18/19 (TKN)	9	L0M09	
10	02/27/2019	02/28/2019 (CB)	03/01 /2019 (CB)	03/01 /2019 (AS)	03/04/2019 (FM)	03/06/2019 (FM)	03/08/2019 (AS)	UCSC	03/08 /2019 (CB)	03/18/19 (TKN)	10	L0M10	
11	03/10/2019	03/11/2019 (CB)	03/12 /2019 (CB)	03/21 /2019 (AS)	03/20/2019 (FM)	03/21/2019 (FM)	03/21/2019 (AS)	UCSC	03/23 /2019 (CB)		11	L0M11	
12	03/10/2019	03/11/2019 (CB)	03/12 /2019 (CB)	03/21 /2019 (AS)	03/20/2019 (FM)	03/21/2019 (FM)	03/21/2019 (AS)	UCSC	03/23 /2019 (CB)		12	L0M12	
13	03/10/2019	03/11/2019 (CB)	03/12 /2019 (CB)	03/21 /2019 (AS)	03/20/2019 (FM)	03/21/2019 (FM)	03/21/2019 (AS)	UCSC	03/23 /2019 (CB)		13	L0M13	
14	03/10/2019	03/11/2019 (CB)	03/12 /2019 (CB)	03/21 /2019 (AS)	03/20/2019 (FM)	03/21/2019 (FM)	03/21/2019 (AS)	UCSC	03/23 /2019 (CB)			SLAC	Only 2 APVS able to sync, possible APV 2 has no I2C
15	03/10/2019	03/11/2019 (CB)	03/12 /2019 (CB)	03/21 /2019 (AS)	03/20/2019 (FM)	03/21/2019 (FM)	03/21/2019 (AS)	UCSC	03/23 /2019 (CB)		15	L0M15	
16	03/10/2019	03/11/2019 (CB)	03/12 /2019 (CB)	03/21 /2019 (AS)	03/20/2019 (FM)	03/21/2019 (FM)	03/21/2019 (AS)	UCSC	03/23 /2019 (CB)		16	L0M16	
17	04/10/2019	04/10/2019 (AS)	04/11 /2019 (AS)	04/11 /2019 (AS)	04/16/2019 (FM)	04/16/2019 (FM)	04/16/2019 (AS)	UCSC	04/16 /2019 (CB)		17	L0M17	
18	04/10/2019	04/10/2019 (AS)	04/11 /2019 (AS)	04/11 /2019 (AS)	04/16/2019 (FM)	04/16/2019 (FM)	04/16/2019 (AS)	UCSC	04/16 /2019 (CB)		18	L0M18	

19	04/10/2019	04/10/2019 (AS)	04/11/2019 (AS)	04/11/2019 (AS)	04/16/2019 (FM)	04/16/2019 (FM)	04/16/2019 (AS)	UCSC	04/16/2019 (CB)				
20	04/10/2019	04/10/2019 (AS)	04/11/2019 (AS)	04/11/2019 (AS)	04/16/2019 (FM)	04/16/2019 (FM)	04/16/2019 (AS)	UCSC	04/16/2019 (CB)				
21	04/10/2019	04/10/2019 (AS)	04/11/2019 (AS)	04/11/2019 (AS)	04/16/2019 (FM)	04/16/2019 (FM)	04/16/2019 (AS)	UCSC	04/16/2019 (CB)				
22	04/10/2019	04/10/2019 (AS)	04/11/2019 (AS)	04/11/2019 (AS)	04/16/2019 (FM)	04/16/2019 (FM)	04/16/2019 (AS)	UCSC	04/16/2019 (CB)				